

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
3	Alachua	Archer Community School	Bldg 6 / Café	2000	Shutters (1,246sf)	\$82,345	283	225	2006	No- >\$200/sp -pending- updated 2007 No, pending more information- 64ft spans, unprotected windows, layoffs
3	Alachua	Charles W. Duval ES	Bldg 04	1997	shutters (932 sf)	\$64,902	225	254	2007 Retrofit	NO- >\$200/sp, asce7-93, reinforced masonry-PBSJ report
3	Alachua	Hidden Oak ES	Bldg 1	1987	Shutters (3367 sf of area)	\$202,020	460	250	2004 Retrofit List	No \$/sp >\$200/sp & >\$300k/site consider laydown
3	Alachua	Hidden Oak Es	Bldg 2	1987	Shutters (3974 sf)	\$238,440	561	252	2004 Retrofit List	No \$/sp > \$200 sp & >\$300k /site consider laydown
3	Alachua	Hidden Oak ES	Bldg 3 / Café	1987	retrofit??	\$0	231	175	2006	No, pending more information- opens spans (58ft)- windows- laydown?
3	Alachua	Wiles ES	Bldg 1	1984	Shutter (3367 sf of area- hurricane screen)	\$202,020	657	250	2004 Retrofit list	No, >\$200/sp and >\$300k/site, consider laydown
3	Alachua	Wiles Es	Bldg 2	1984	Shutters (3,974 sf of area)	\$238,440	520	250	2004 Retrofit List	No \$382/sp > \$200/sp & >\$300k/site consider laydown
3	Alachua	Wiles ES	Bldg 3 / Café	1984	retrofit??	\$0	231	173	2006	No, pending more information need shutters, laydown, open spans (58ft)
1	Bay	Springfield ES	Bldg 7	1990	Shuttering	\$30,944	67	239	2007	NO- >\$200/sp reinf walls

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
2	Calhoun	Altha Public School Bldg 21 (2001)	Bldg 21	1999	Shutter windows (592sf @ \$60/sf) ASCE-7 certify roof/upgrade roof	\$40,520	90	147	2003 Retrofit List	NO >\$200/sp Yes, if roof upgraded (8ft overhangs)
2	Calhoun	Carr ES/MS Bldg 13 (1999)	Bldg 13	2001	Shutter windows (790sf @ \$60/sf) ASCE-7 certify roof/upgrade roof	\$52,400	111	145	2003 Retrofit List	NO >\$200/sp Yes, if roof upgraded (8ft overhangs)
4	Clay	Clay HS Bldg 8- Dining/Aud (1987)	Bldg 8	1987	Phase 1 (\$10K) hardening	\$160,000	444	222	2007	NO >\$200/sp Not done in HB7121 HMGP HB7121 - SR
4	Clay	McRae Es Bldg 2 Dining Aud (1996)	Bldg 2	1996	Phase 1 (\$10k) hardening	\$160,000	297	168	2007	NO >\$200/sp Not done in HB7121 HMGP HB7121 - SR-reinf walls, open spans, overhangs
4	Clay	Orange Park HS Bldg 10 (1972-1975-2000)	Bldg 10	1972	Phase 1 (\$10K) HARDENING	\$130,000	563	218	2007	NO >\$200/sp Not done in HB7121 HMGP HB7121 - SR-some unreinf walls.

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
9	Collier	Immokalee HS	Bldg 2	1998	Installation of shutters on entrance around gym area and main entrance	\$10,000	1,000	267	2002 Retrofit Report	No (75ft long span not addressed)-
9	Collier	Immokalee MS	Bldg 8&9	1989	Eng Assessment Pre-wire Shutters	\$37,000	150	338	2001 moved from 1999 Shelter Retrofit Report per DR1300 dated 12/5/99	NO >\$200/sp Yes, Phase I- Eng Study , open span (74ft) and overhangs (6ft)
9	Collier	Lake Trafford ES	Bldg 1	1989	Eng Assessment Shutters	\$37,000	100	286	1999 Shelter Retrofit Report per DR1300 dated 12/5/99	NO >\$200/sp Yes, Phase I- Eng Study , open spans (62ft) and overhangs (4ft)
3	Columbia	Eastside ES	Bldg 10	1998	shutters	\$35,050	121	177	2007	No >\$200/sp but poss laydowns also
3	Columbia	Eastside ES	Bldg 11	1998	shutters	\$39,588	151	246	2007	No >\$200/sp
3	Columbia	Fivepoints ES	Bldg 14	2001	shutters	\$28,298	107	244	2007	No >\$200/sp
3	Columbia	Fort White HS	Bldg 3	1999	shutters	\$94,413	172	246	2007	No >\$200/sp and >\$300k/site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
3	Columbia	Fort White HS	Bldg 3A/ 17	2004	shutters	\$72,047	108	246	2007	No >\$200/sp and >\$300k/site
3	Columbia	Fort White HS	Bldg 5	1999	shutters	\$110,337	510	244	2007	No >\$200/sp and >\$300k/site
3	Columbia	Fort White HS	Bldg 9	1999	shutters	\$143,627	367	246	2007	No >\$200/sp and >\$300k/site
4	Duval	Deerwood Center of Florida Community college Bldg 80 (1983) 2-story	bldg 80	1983	Shutters Engineer Study Floodproofing in access tunnel and hardening of NE wall sections of areas 1 and 5	\$0	0	178	2005 Retrofit Report	No, need more information (cost, spaces gained, etc.)
4	Duval	Kernan MS	Bldg 2	2001	Shutters	\$66,803	250	249	2007	No >\$200/sp and >\$300k/site
4	Duval	Kernan MS	Bldg 4	2001	Shutters	\$58,460	206	249	2007	No >\$200/sp and >\$300k/site
4	Duval	Kernan MS	Bldg 5	2001	shutters	\$61,612	284	249	2007	No >\$200/sp and >\$300k/site
4	Duval	Kernan MS	Bldg 6	2001	shutters	\$51,697	210	249	2007	No >\$200/sp and >\$300k/site
4	Duval	Kernan MS	Bldg 7	2001	Shutters	\$56,266	210	249	2007	No >\$200/sp and >\$300k/site
4	Duval	Kernan MS	Bldg 8	2001	shutters	\$56,266	210	249	2007	No >\$200/sp and >\$300k/site
1	Escambia	Brentwood MS bldg 1A (2000 addition) (2001)	Bldg 1A	2001	shutter	\$28,182	76	289	2006 Retrofit	NO- >\$200/sp

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
1	Escambia	Myrtle Grove ES Bldg 3, Classrooms (1989)	Bldg 3	1989	shutter	\$59,550	255	262	2006 retrofit list	NO >\$200/sp, but marginal, steel stud, plywood and brick veneer.
1	Escambia	O.J. Semmes ES Bldg 9 (1996)	Bldg 9	1996	shutters	\$48,052	184	262	2006 retrofit list	No >\$200/sp, but marginal, metal stud with plywood and brick veneer
1	Escambia	Olive Baptist Church North Wing and Rec Outreach Center (ROC) (1985/1997)	ROC	1985 1997	Eng Analysis Shutters	\$80,000	1,125	278	2003 retrofit list	No, pending questions on usage unreinforced masonry walls
1	Escambia	Univ of West Fla Bldg 22 Univ Commons Secs A& B (Union) (1969)	Bldg 22 Sec A&B	1969	Shutters (18,243 SF) (Geotxtile screen)	\$180,000	912	223	2001 Report List updated July 2003	No >\$200/sp and >\$300k/site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
1	Escambia	Univ of West Fla Bldg 22 Univ Commons Section C (dining) (1991)	Bldg 22 Sec C	1991	Shutter (7,075 SF) (Geotextile screens)	\$79,750	353	225	2001 Report List updated July 2003	No >\$200/sp and >\$300k/site
1	Escambia	Univ of West Fla Bldg 22 Univ commons Section D (conference) (1998)	Bldg 22 Sec D	1998	Shutters (8,248 SF) ASCE-7 certification	\$499,880	413	225	2001 Report List updated July 2003	No >\$200/sp and >\$300k/site
4	Flagler	Belle Terre ES	Bldg 300	2002	shutters	\$138,443	429	239	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Belle Terre ES	Bldg 400	2002	shutters	\$126,221	324	239	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Belle Terre ES	Bldg 600	2002	shutters	\$134,586	400	239	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Belle Terre ES	Bldg 700	2002	shutters	\$104,504	217	239	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Bunnell ES	Bldg 9	2002	Shutters	\$42,122	187	243	2007	No >\$200/sp reinf walls
4	Flagler	Matanzas HS	Bldg 300	2003	Shutters	\$128,467	440	241	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Matanzas HS	Bldg 500	2003	Shutters	\$189,765	262	241	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Matanzas HS	Bldg J/7	2003	Shutters	\$102,898	291	241	2007	NO >\$200/sp and \$300k/site reinf walls

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
4	Flagler	Matanzas HS	Bldg K/8	2003	Shutters	\$105,363	362	241	2007	NO >\$200/sp and \$300k/site reinf walls
4	Flagler	Palm Coast HS	Bldg 600	1991	Shutters	\$82,624	184	241	2007	No >\$200/sp
4	Flagler	Palm Coast HS	Bldgd 200	1998	Shutters (2nd floor)	\$70,390	202	241	2007	No >\$200/sp
2	Gadsden	Agricultural Services (new) Univ of F.	Bldg 1	2002	Shutters	\$72,790	119	216	2007	No - >\$200/sp
2	Gadsden	Greensboro HS	Bldg 2	1994	Shutters	\$64,675	292	212	2007	NO >\$200/sp
2	Gadsden	Greensboro HS	Bldg 3	1994	Shutters	\$36,003	162	212	2007	NO >\$200/sp
9	Glades	First United Methodist Church of Moore Haven			Shutters	\$32,500	80	228	2006	NO >\$200/sp pending review Retrofit List
2	Gulf	Gulf County Public Library (new construction - upgrade design)			Eng Study Retrofitting Meeting room Pre-wire Generator	\$210,000	50	130	2000	No >\$200/sp Yes, contingent upon shelter area design being upgraded to EHPA standards. Per fax from county dated Aug 01, 2000

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
7	Hardee	Hardee Junior HS Bldg 01 (1948, additions 1952)	Bldg 01	1948 1952	Shutter doors/windows Gen Prewire	\$20,152	213	201	2001 Report List Per county dated Feb 27, 2001	No, need Eng. certification pre1960 constr. Unreinforced walls not addressed.
7	Hardee	Zolfo Springs ES Bldg 01 (1971, add 1995) Admin Bldg	bldg 01	1971 1995	Shutter doors/windows	\$11,050	600	203	2001 Report List Per county dated Feb 27, 2001	No unreinforced masonry walls, open spans. 1967
7	Hardee	Zolfo Springs ES Bldg 02 (1971, add 1995) Main Bldg	Bldg 02	1971, 1995	Shutter doors/windows	\$11,050	600	203	2001 Report List Per county dated Feb 27, 2001	No, unreinforced walls, 62 ft open span, 1967 const.
5	Hernando	The Enrichment Center			Construct bldg to meet ASCE 7-95	\$1,498,985	750	339	2001 Report List Applicant Letter dated Mar 29,2001	No, \$1998/sp >\$300,000 and >\$200 /sp
7	Highlands	Knights of columbus Hall (council 5441) (1974,1976, 1988)		1974 1976 1988	no details provided	\$0	480	207	2005 Retrofit lis	no, need more information

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
10	Indian River	Vero Beach HS bldg A	Bldg A	1965	Window Protection Gen Prewire (\$10,000)	\$178,100	500	246	2003 Shelter Retrofit Report moved from 2001	NO >\$200/sp , moved to 2001 per county per HMGP #1300-148 (\$168,100) withdrawn/ denied.
2	Jackson	First Baptist Church/ Family Life Center			Window/door protection (1st floor - \$28,288) (2nd floor - \$28,288)	\$56,576	154	133	2000 Retrofit list Recommended by engineer prescreen..	NO >\$200/sp Yes HMGP#1306-258 (\$42,814) project denied
9	Lee	Edison Comm. Col.	Areca Hall	1990	Shutters X-bracing Pins & Seals	\$11,718	466	227	2003 Shelter Retrofit moved from 2001 list per county request	no, contingent upon Structural Engineer Certification HMGP#1306-297 () withdrawn/ denied Creates refuge space
9	Lee	Edison Comm. Col.	Royal Palm Hall	1980	Shutters X-bracing	\$16,040	375	225	2003 Shelter Retrofit moved from 2001 list per county request	no, contingent upon Structural Engineer Certification HMGP#1306-297 () withdrawn/ denied Creates refuge space

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
9	Lee	Edison Comm. Col.	Sabal Hall	1980	Shutters bracing	X- \$29,450	900	225	2003 Shelter Retrofit moved from 2001 list per county request (per HMGP)	no, contingent upon Structural Engineer Certification HMGP#1306-297 () withdrawn/ denied Creates refuge space
9	Lee	Sunshine ES	Bldg 1	1985, 1994	Shutters, anchor, brace, gen prewire, laydown, drawbolts	\$350,000	256	236	2003 Shelter Retrofit moved from 2001 list per county request	No >\$300k No >\$200/sp In Cat 4/5 storm surge zone (landfalling) but no surge expected in bldg.
9	Lee	Edison Comm. Col.	Howard Hall	1980	Shutters bracing	X- \$18,630	900	225	2003 Shelter Retrofit moved from 2001 list per county request	No contingent upon Structural Engineer Certification HMGP#1306-297 () withdrawn/ denied Creates refuge space
2	Leon	FAMU Bldg 77- College of Engineering (1996)	Bldg 77	1996	Shutters (2nd & 3rd Flrs)	\$140,000	346	214	2003 Retrofit list	NO >\$200/sp 1st floor- EHPA (10,341 sf)

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
2	Leon	Tallahassee Senior Citizen's Center Main Bldg (1935)		1935	window protection (570sf) entry door protection	\$43,500	168	253	2002 Retrofit list	NO >\$200/sp
2	Leon	Kate Sullivan ES / Bldg 1 (1948)	Bldg 1	1948	Shutters (6306 sf) Engineering Review Wall Reinforceme nt	\$309,262	603	160	2004 Retrofit list	No, \$556/sp > \$200/sp & >\$300k/site if ALL issues are addressed.
3	Madison	Lee ES Bldg 1 Admin (2002)	Bldg 1 Admin	2002	Shutter (290sf)	\$11,600	97	163	2002 Report List	No, long span (60ft), gwb walls with brick veneer
3	Madison	Lee ES Bldg 2 Classroom	Bldg 2 Classroom	2002	Shutter (580sf)	\$23,200	176	163	2002 Reprot List	No, gwb walls with brick veneer
3	Madison	Lee ES Bldg 3 Classroom	Bldg 3 Classroom	2002	Shutter (380sf)	\$15,200	176	138	2002 Report List	No gwb walls with brick veneer
8	Manatee	Bayshore HS	Bldg 100	1997	Shutters	\$225,398	437	246	2007	>\$200/sp and >\$300k per site
8	Manatee	Braden River MS/ Bldg 3	Bldg 3	1990	Door & Window protection pre-wire	\$126,548	620	354	2000 Retrofit list per data dated Nov 14, 2000	No Has 100 ft span.

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
8	Manatee	Lakewood Ranch HS/ Bldg 200A	Bldg 200A	1996	Door & Window protection pre-wire	\$275,138	306	327	2000 Retrofit list per data dated Nov 14, 2000	No, > \$200/sp V (107 ft span)
8	Manatee	Lakewood Ranch HS/ Bldg 200B	Bldg 200B	1996	Brace Overhead Doors pre-wire	\$3,500	543	402	2000 Retrofit list per data dated Nov 14, 2000	No , (100ft span) (543 spaces)
8	Manatee	Lakewood Ranch HS/ Bldg 3	Bldg 3	1996	Door & Window protection Brace Overhead Doors pre-wire	\$317,881	467	327	2000 Retrofit list per data dated Nov 14, 2000	No, > \$200/sp V No , (118 ft span) (467 spaces)
8	Manatee	Lakewood Ranch HS/ Bldg 4	Bldg 4	1996	Door & Window protection pre-wire	\$134,616	472	327	2000 Retrofit list per data dated Nov 14, 2000	No , (42-81 ft spans) (472 space)
8	Manatee	Lakewood Ranch HS/ Bldg 5	Bldg 5	1996	Door & Window protection pre-wire	\$367,340	2,207	357	2000 Retrofit list per data dated Nov 14, 2000	No ,& (42-81 ft spans) (2207 spaces)
8	Manatee	Lakewood Ranch HS/ Bldg 6	Bldg 6	1996	Door & Window protection pre-wire	\$134,676	707	357	2000 Retrofit list per data dated Nov 14, 2000)	No , (42-81 ft spans) (707 spaces)

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
8	Manatee	Lee MS/ Bldg 1G	Bldg 1G	2000	Door & Window protection pre-wire	\$12,629	391	377	2000 Retrofit list per data dated Nov 14, 2000	No , (92ft span), (391 spaces)
8	Manatee	Manatee HS/ Bldg 4	Bldg 4	1995	Door & Window protection pre-wire	\$112,451	718	359	2000 Retrofit list per data dated Nov 14, 2000	No , (112ft span) (718 spaces)
8	Manatee	Tillman ES/ Bldg 1	Bldg 1	1994	Door & Window protection pre-wire	\$47,427	296	334	2000 Retrofit list per data dated Nov 14, 2000	No, (70ft span) (296 spaces)
10	Martin	Crystal Lake ES Bldgs 3, 4, 7, 8, 9 (1989)	3,4,7,8,9	1989	Roof Replacement	\$1,400,000	0	160	2005 Shelter Retrofit	No, >\$300k per site ARC 4496 questionnaire- no lrdm SBC-1988, 67ft span over Café. 9'-4" overhang shutters
10	Martin	Warfield ES (bldg 15-	new 15		construct new cafeteria to replace Bldg 15	\$150,000	190	284	2005 Retrofit list	No, no information on design. New construction.
11	Monroe	Coral Shores HS Café, PE, Media (partial) (2003)	Café PE Media	2003	upgrade to EHPA standards	\$838,593	1,385	211	2005 Report List	No, \$605/sp > \$200/sp & > \$300,000 per site. Cat 2 surge zone. FF 13 ft above MSL. Impact glass. ASCE-7

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
11	Monroe	Key Largo ES (1985) Café and Gym	Café and Gym	1985	Upgrade to EHPA standards	\$470,933	681	244	2005 Report List	No, \$691/sp > \$200/sp & > \$300,000 per site. Cat 5 storm surge zone. FF 15 AMSL. ANSI A58.1. Already shuttered.
11	Monroe	Key West HS Café, Gym, Media (2003)	Café, Gym Media	2003	upgrade to EHPA standards	\$800,965	1,633	211	2005 Report List	No, \$6001/sp > \$200/sp & > \$300,000 per site Cat 2 Storm surge zone. FF 9 ft AMSL. ASCE-7. Impact glass.
11	Monroe	O'Bryant MS (1998) bldg 3 (Classrooms)	3	1998	upgrade to EHPA standards	\$368,893	531	211	2005 Report List	No, \$694/sp > \$200/sp & > \$300,000 per site. Cat 2 storm surge zone. FF 10-AMSL. ASCE-7. No shutters.
11	Monroe	Sugarload ES Partial Bld2 (Admin and Media), bldg 3 (gym), Blg4 (café) (built 1998)	2,3,4	1998	upgrade school bldgs to EHPA standards	\$627,740	2,072	211	2005 Report List	No, \$302/sp > \$200/sp & > \$300,000 per site Cat 2 storm surge zone. FF 12 AMSL. Already shuttered? ASCE-7.
11	Monroe	Switlik ES (café-partial) (1997)	café	1997	upgrade bldg to EHPA standards	\$362,968	377	223	2005 Report	?? Cat 5 storm surge zone. FF 10 AMSL. ASCE-7. Already shuttered.
7	Okeechobee	First Baptist Church	1st story fellowship hall part of two story bldg	1972	Shutters	\$540		153	1999 Shelter Retrofit Report	No, (Evaluate for vertical reinforcement. survey= 12' pilasters- no plans)

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
7	Okeechobee	Okeechobee Presbyterian Church		1958	Shutters	\$220	0	148	1999 Shelter Retrofit Report	No (verify vertical reinforcement- no plans) (have generator and doing rewiring)
7	Okeechobee	Sacred Heart Catholic Church	ED Center	1986	Shutters	\$3,190	0	146	1999 Shelter Retrofit Report	No, (verify vertical reinforcement - no plans)
6	Orange	Aloma ES, 1st floor-dining area/ offices		1967	Upgrade to EHPA standards	\$455,442	138	196	2004 Retrofit list Note: \$48,600 provided in A&E design costs.	No, more than \$200 per space and more than \$300,000 per site.
6	Orange	Conway MS (gym and locker rooms)		1965	Upgrade to EHPA standards	\$566,483	492	196	2004 Retrofit list Note: \$43,000 provided in A&E design costs.	No, more than \$200 per space and more than \$300,000 per site.
6	Orange	Corner Lakes MS (Gym and Locker rooms)		1982	Upgrade to EHPA standards	\$458,130	437	196	2004 Retrofit list Note: \$26,500 provided in A&e design costs.	No, more than \$200 per space and more than \$300,000 per site.

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Orange	Hunters Creek MS		1993	Upgrade to EHPA standards	\$908,332	500	202	2004 Retrofit list Note: \$35,000 provided in A&E design costs	No, more than \$200 per space and more than \$300,000 per site.
6	Orange	Jones HS (NEW)	Bldg 3 - Dining	2003	Shutters	\$61,788	196	194	2007	>\$200/sp and >\$300k per site
6	Orange	Jones HS (NEW)	Bldg 5 - Classrooms	2003	Shutters	\$277,417	892	194	2007	>\$200/sp and >\$300k per site
6	Orange	Memorial MS (gym)	Bldg 11 - Gym	1980	Upgrade to EHPA standards	\$998,445	495	196	2004 Retrofit list Note: \$35,000 provided in A&E costs	No, more than \$200 per space and more than \$300,000 per site.
6	Orange	Ocoee MS	Bldg 1	1999	Shutters	\$232,012	727	194	2007	>\$200/sp and >\$300k per site
6	Orange	Ocoee MS	Bldg 2	1999	Shutters	\$197,124	633	194	2007	>\$200/sp and >\$300k per site
6	Orange	Odyssey MS	Bldg 2 - Music	2000	Shutters	\$51,772	176	194	2007	>\$200/sp and >\$300k per site
6	Orange	Odyssey MS	Bldg 4 - Dining	2000	Shutters	\$58,802	194	194	2007	>\$200/sp and >\$300k per site
6	Orange	Odyssey MS	Bldg 6 - Classrooms	2000	Shutters	\$66,283	170	194	2007	>\$200/sp and >\$300k per site
6	Orange	Odyssey MS	Bldg 7 - Classrooms	2000	Shutters	\$66,102	192	194	2007	>\$200/sp and >\$300k per site
6	Orange	Odyssey MS	Bldg 8 - Classrooms	2000	Shutters	\$65,464	174	194	2007	>\$200/sp and >\$300k per site
6	Orange	Olympia HS	Bldg 4	1999	Shutters	\$185,194	424	196	2007	>\$200/sp and >\$300k per site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Orange	Olympia HS	Bldg 5	1999	Shutters	\$275,349	815	196	2007	>\$200/sp and >\$300k per site
6	Orange	Olympia HS	Bldg 6	1999	Shutters	\$183,548	530	196	2007	>\$200/sp and >\$300k per site
6	Orange	Olympia HS	Bldg 7 - Dining	1999	Shutters	\$80,182	365	194	2007	>\$200/sp and >\$300k per site
6	Orange	Piedmont Lakes MS (gym and lockers)	Bldg 8 - Gym	1993	Upgrade to EHPA	\$1,085,965	461	200	2004 Retrofit list Note: \$35,000 provided in A&E Design costs	No, more than \$200 per space and more than \$300,000 per site.
6	Orange	Southwest MS (gym)	Bldg 7 - Gym	1991	Upgrade to EHPA	\$1,414,497	383	198	2004 Retrofit list Note: \$35,000 provided in A&E design costs	No, more than \$200 per space and more than \$300,000 per site.
6	Orange	Timber Creek HS	Bldg 4 - Classrooms	1999	Shutters	\$185,362	636	196	2007	>\$200/sp and >\$300k per site
6	Orange	Timber Creek HS	Bldg 5 - Classrooms	1999	Shutters	\$276,099	1,367	196	2007	>\$200/sp and >\$300k per site
6	Orange	Timber Creek HS	Bldg 6 - Classrooms	1999	Shutters	\$183,548	633	196	2007	>\$200/sp and >\$300k per site
6	Orange	Timber Creek HS	Bldg 7- Classrooms	1999	Shutters	\$80,182	280	196	2007	>\$200/sp and >\$300k per site
6	Orange	Timber Creek HS	Bldg 8 - Aud	1999	Shutters	\$170,227	462	194	2007	>\$200/sp and >\$300k per site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Osceola	Hickory Tree ES Bldg 2 (1983)	Bldg 2	1983	shutters	\$20,240	480	176	2004 retrofit list	No 1996 SBC (unreinforced masonry)(60 ft span)
6	Osceola	Holopaw Community Center (2005 proposed)	Center	2005	opening protection and high wind structural enhancement	\$44,900	139	191	2004 Retrofit List	NO >\$200/sp ?? Original request for \$117.084 +40mph wind design- EhPa. Design. "A" flood zone.
6	Osceola	Technical Education Center bldg 2 (1992) and 2001 Dining Addition	Bldg 2	1992 2001	Shutters (1729 sf) Bldg 2 roof upgrade dining addition roof upgrade dining addition exterior wall upgrade tree relocation	\$129,360	462	174	2004 Retrofit list	No > \$200/sp \$280 / shelter space gained. Bldg 2 -Ansi A58.1 Reinf. CMU & frame @2001 Dining Addition [ASCE7, 1998 (metal stud with nonplywood sheathing) 7/8" stucco on metl lath]

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
10	Palm Beach	Boca Raton, City of Police/Fire training facility (1991) (two-story)		1991	Roof & wall bracing	\$300,000	1,000	197	2003 Retrofit list	No, > \$200/sp Total cost of \$920,000
10	Palm Beach	Florida Atlantic University College of Business Expansion Bldg (2004) 4-stories (new construction)		2004	COB Expansion Upgrade 1st two floors only for shelter use (10,000 SF)	\$300,000	500	299	2004 retrofit list	No \$600/sp > \$200/sp ASCE 7-98 (not sure what the funds requested are paying for). Need more information.
10	Palm Beach	New Hope Health & Education Center		2003	Water storage tanks Kitchen equip	\$58,000	210	182	2002 Retrofit list	No > \$200 /sp bldg to be done June-2003. but will meet ARC4496 anyway
8	Pasco	Gulf HS/ Bldg 1 Classrooms (1973)	Bldg 1	1973	window protection	\$69,600	1,352	221	2003 Retrofit list moved from 2000 list	No, unreinforced masonry walls .long span under second floor. (Per PBS&j report) HMGP#1306-162 (\$4,500) contract mailed- Eng study only

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
8	Pasco	Hudson HS/ Bldg 1 (1973)	Bldg 1	1973	window protection	\$24,629	3,143	221	2000 Retrofit list per HMGP application 07/28/00	No, wall reinforcement? Long span. HMGP#1306-053(out) HMGP#1306-170 (\$4,500) contract mailed eng study only
8	Pasco	Northwest ES/ Bldg 1 Hallways/Rooms (1973)	Bldg 1	1973	shutter	\$24,700	833	221	2000 Retrofit list per data from county dated July 24, 2000	No, long span (kelly style) unreinforced walls HMGP#1306-164 (\$4,500) contracted- eng study only
8	Pasco	Northwest ES/ Bldg 4 Classrooms (1981)	Bldg 4	1981	shutter	\$25,400	0	221	2000 Retrofit list per data from county dated July 24, 2000	No, long span, unreinforced cmu walls,
8	Pasco	Pineview MS/ Bldg 1 hallways, etc	Bldg 1		window protection	\$39,000	758	221	2000 Retrofit list per data from county dated July 24, 2000	No, longspan and need info on ext wall reinforcement. HMGP#1306-160 (\$4,500) contract mailed eng study only

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
8	Pasco	River Ridge MS/HS Bldg 21 (Gymnasium)	Bldg 21 Gym		shutter	\$28,000		221	2000 Retrofit list per data from county dated July 24, 2000	No , gym has long span. Uses halls and lock rooms. wall reinf?
8	Pasco	River Ridge MS/HS Bldg 22 (Library)	Bldg 22 Library		shutter	\$6,600		219	2000 Retrofit list per data from county dated July 24, 2000	No , long span in library, overhang (8-10ft), wall reinf?
8	Pasco	Shady Hills Bldg 5 Classrooms	Bldg 5 Classrooms		shutters	\$6,000	116	223	2000 Retrofit list per data from county dated July 24, 2000	No, unreinforced masonry exterior walls. Potential heavy lofted debris.
8	Pasco	Shady Hills ES Bldg 1 Halls/Rooms	Bldg 1		shutters	\$24,700	1,575	221	2000 Retrofit list per data from county dated July 24, 2000	No, long span (kelly style) unreinforced masonry

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
8	Pinellas	Eisenhower ES Bldg 01 (1970, add 1992/1997)	Bldg 1	1970 1992 1997	window protection	\$68,800	614	255	2001 Retrofit list per county recvd 26 June 01	No, longspans need addressing.
8	Pinellas	Countryside HS/ Bldg 1	Bldg 1		Protect windows (dade ctY standards)	\$89,040	1,451	246	2000 Retrofit list per DR1300 dated 12/08/99	No, need wall reinf info, longspan info.
7	Polk	Lake Region HS/ Bldg 1	Bldg 1	1994	Door & Window protection	\$78,296	357	386	2002 list moved from 2000 list	NO >\$200/sp, HMGP#1306-234 (\$78,296) withdrawn by schoolboard funding refused/ in 2002
7	Polk	Ridgeview ES / Bldg 5 (built 2000)	Bldg 5	2000	Window protection Generator Prewiring	\$60,000	237	286	2002 list moved from 2001 list	No >\$200/sp - funding refused/in 2002 funding refused in 2005 funding refused in 2006
4	Putnam	Crescent City HS / Bldg 1 (1967)	Bldg 1	1967	Reinforce walls Shutters Reinforce roof Haz. protect generator	\$273,785	360	166	2001 Report List Per county DR 1300 dated 12/07/00	No >\$200/sp

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
4	Putnam	Interlachen HS / Bldg 1 (1967)	Bldg 1	1967	Reinforce walls Shutters Reinforce roof Haz. Protect generator	\$245,000	360	166	2001 Report List Per county DR 1300 dated 12/07/00	No >\$200/sp
1	Santa Rosa	Holly-Navarre PS	100 wing	1993	Shutters	\$62,938	98	224	2007	NO- >\$200/sp and >\$300k per site - shutter only- subject to isolation due to storm surge.
1	Santa Rosa	West Navarre ES	100 wing	1998	Shutters	\$61,579	108	224	2007	NO >\$200/sp- shutter only- subject to isolation due to storm surge.
9	Sarasota	Booker ES/ Bldg 6 (1989 constr)	Bldg 6	1989	Window Protection Roof overhang supports/gable end bracing pre-wire	\$133,250	475	230	2000 Retrofit list per DR1300 dated July 24, 2000	No ,(74ft span) &overhang (6ft) No >\$200/sp
9	Sarasota	Tuttle ES Bldg 3 Cafeteria (1998 const)	Bldg 3	1998	Protect windows (360sf) Protect doors (416 sf) Structural tie downs (roof- span 80ft)	\$153,488	267	282	2002 Retrofit List	No >\$200/sp

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Seminole	Lake Brantley HS / Bldgs 3, 4 & 5 (built in 1972, additions in 1998/1999)	Bldg 3,4,5	1972 1998 1999	Shutters Generator Prewiring	\$314,743	2,000	138	2001 Report List Per county dated 12 27/00 Updated per DEM Retrofit review	No, tectum decking.. Non-debris resistant walls, open roof spans, exterior access rooms. HMGP#1306-136 (\$270,857) withdrawn/ denied
4	St. Johns	Bartram Trail HS	Bldg 1	1999	shutters	\$177,693	63	236	2007	>\$200sp and >\$300k per site
4	St. Johns	Bartram Trail HS	Bldg 2	1999	Shutters	\$220,524	195	234	2007	>\$200sp and >\$300k per site
4	St. Johns	Fruit Cove MS	Bldg 1	2001	Shutters	\$16,237	23	220	2007	>\$200sp and >\$300k per site
4	St. Johns	Fruit Cove MS	Bldg 2	2001	Shutters	\$37,006	122	224	2007	>\$200sp and >\$300k per site
4	St. Johns	Fruit Cove MS	Bldg 3	2001	Shutters	\$31,704	59	224	2007	>\$200sp and >\$300k per site
4	St. Johns	Fruit Cove MS	Bldg 4	2001	Shutters	\$31,032	85	222	2007	>\$200sp and >\$300k per site
4	St. Johns	Pedro Menendez HS	Bldg 1	1999	Shutters	\$177,693	63	236	2007	>\$200sp and >\$300k per site
4	St. Johns	Pedro Menendez HS	Bldg 2	1999	Shutters	\$220,524	195	234	2007	>\$200sp and >\$300k per site
4	St. Johns	Pedro Menendez HS	Bldg 3	1999	Shutters	\$172,359	91	236	2007	>\$200sp and >\$300k per site
4	St. Johns	Switzerland Point MS	Bldg 1	1990	Shutters	\$55,723	276	184	2007	>\$200sp and >\$300k per site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
4	St. Johns	Switzerland Point MS	Bldg 2	1990	Shutters	\$39,634	139	184	2007	>\$200sp and >\$300k per site
4	St. Johns	Switzerland Point MS	Bldg 3	1990	Shutters	\$35,952	115	170	2007	>\$200sp and >\$300k per site
4	St. Johns	Switzerland Point MS	Bldg 4	1990	Shutters	\$37,203	123	174	2007	>\$200sp and >\$300k per site
4	St. Johns	Switzerland Point MS	Bldg 5	1990	Shutters	\$49,715	219	174	2007	>\$200sp and >\$300k per site
4	St. Johns	Webster ES	Bldg 2	1994	Shutters	\$68,740	335	184	2007	>\$200sp and >\$300k per site
5	Sumter	Lake Panasoffkee ES/ bldg 3 (1987)	Bldg 3	1987	Window protection	\$31,950	476	200	2002 list moved from 2000 list	No, 8ft overhangs and unbraced gable ends not addressed.
5	Sumter	Lake Pansoffkee ES/ Bldg 5 (1987)	Bldg 5	1987	Window Protection	\$11,160	106	200	2002 list moved from 2000 list	No, 8ft overhangs and unbraced gable ends not addressed
3	Taylor	Forest Capital Hall		1966	New roof & insulation HVAC Doors & panic hardware	\$301,000	0	84	2002 Retrofit list	No, *Note: Host shelter designation only. & >\$300k/site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Volusia	City of New Smyrna Admin/Recreation 1000 Live Oak Str			new building structural costs increase architectural increase Electrical increase	\$104,000	0	120	2000 Retrofit list per DR1300 dated 12/15/99	No (in Cat 2 storm surge zone)
6	Volusia	City of New Smyrna Babe James Center			planned new addition Structural increase Architectural increase Mechanical increase Electrical increase	\$97,000	230	120	2000 Retrofit list per DR1300 dated 12/21/99	No (in Cat 2 storm surge zone)
6	Volusia	Debary ES/ Bldg 4 (cafeteria) Daytona Beach	Bldg 4	1995	Shutters	\$55,000	294	160	2001 Retrofit list	No. Soft spots, roof overhangs (7ft) & roof open span (80f). Requiries ASCE 7 review.
6	Volusia	Deland MS Bldg 16 (Class) (1989)	Bldg 16	1989	Shutters	\$63,840	305	169	2007 SRR	No> \$200/sp

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Volusia	Deland Regional Library Bldg 1 (1987)	Bldg 1	1987	shutters	\$73,350	133	177	2007 SRR	NO >\$200/sp
6	Volusia	Deltona HS Bldg 15 (Gym/Class) (1986)	Bldg 15	1986	Shutters	\$254,562	335	177	2007 SRR	No >\$200/sp
6	Volusia	Horizon ES / Bldg 7 (café/music)	Bldg 7	1989	Shutters Prewire	\$105,000	190	139	2001 Retrofit List Per data from county Updated per DEM Retrofit Review	No. Open roof span (70'8"/7ft overhangs) Requires ASCE 7 review LRDM attached
6	Volusia	McInnis ES Bldg 10 (Class) (1993)	Bldg 10	1993	Shutters	\$26,600	105	179	2007 SRR	NO->\$200/sp
6	Volusia	McInnis Es Bldg 11 (Class) (1993)	Bldg 11	1993	Shutters	\$25,004	104	179	2007 SRR	NO >\$200/sp
6	Volusia	Samsula ES Bldg 3 (café) (1992)	Bldg 3	1992	shutters	\$59,052	126	181	2007 SRR	No>\$200/sp

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Volusia	Taylor MS Bldg 3 (Class) (2006)	Bldg 3	2006	shutters	\$153,615	568	181	2007 SRR	No >\$200/sp and >\$300k/site
6	Volusia	Taylor MS Bldg 5 (Class) (2006)	Bldg 5	2006	Shutters	\$202,692	825	181	2007 SRR	No >\$200/sp and >\$300k/site
6	Volusia	Timbercrest ES Bldg 2 (class) (1989)	Bldg 2	1989	shutters	\$79,202	325	177	2007 SRR	No >\$200/sp
6	Volusia	Timbercrest ES Bldg 3 (class) (1989)	Bldg 3	1989	shutters	\$94,563	472	175	2007 SRR	No >\$200/sp
6	Volusia	Galaxy MS/ Bldg 3 (Class) (1989)	Bldg 3	1989	Reanchor portables Protect windows Generator Prewire	\$143,700	349	179	1999 Shelter Retrofit Report per DR1300 dated 12-17-99	No >\$200/sp and >\$300k/site
6	Volusia	Galaxy MS/ Bldg 4 (Class) (1989)	bldg 4	1989	Reanchor portables Protect windows	\$133,700	311	179	1999 Shelter Retrofit Report per DR1300 dated 12-17-99	No >\$200/sp and >\$300k/site

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
6	Volusia	Galaxy MS/ Bldg 6 (Class) (1989)	Bldg 6	1989	Reanchor portables Protect windows	\$133,700	354	164	1999 Shelter Retrofit Report per DR1300 dated 12-17-99	No >\$200/sp and >\$300k/site
6	Volusia	Ormond Beach Performing Arts Center (PAC) (multistory)	PAC		Protect windows	\$72,127	0	152	2000 Retrofit list per DR1300 dated 12/16/99	No, In Cat 3 surge (and in AE flood zone). Max surge ht- 12.9 ft. FF of bldg at 7.1ft. That leaves up to 5.8 ft of surge in bldg in Cat 5.
2	Wakulla	Shadeville School		1989	Door/windows w protect.	\$27,225	1,000	260	2001 Retrofit List Per HMGP application (submitted 08/30/00)	No. 10+ft storm surge in Cat 5 advoid café long span.
1	Walton	Freeport MS	bldg 6	1994	Shutters	\$39,476	94	234	2007	No >\$200/sp
1	Walton	Maude Saunders ES/ Bldg 1 (1976/1989)	bldg 1	1976 1989	shutters	\$20,080	667	148	2003 Retrofit list	No, unreinforced masonry walls not addressed.
1	Walton	Paxton School	Bldg 15	1998	Shutters	\$32,704	65	238	2007	NO >\$200/sp

Shelter Retrofit List for Not Yet Recommended (Non-Generators) Projects (new scores- 2007)

As of July 16, 2007 - Sorted by County

RPC	County	Site	Bldg # / type	Bldg Construction Year	Work	Costs	Risk Capacity Gained (spaces)	Rank Score	Source of information	Technical Review: Recommended ?
1	Walton	Paxton School	Bldg 8	1992	Shutters	\$37,898	65	234	2007	No >\$200/sp
1	Walton	Walton Vo Tech	Bldg 30	2000	Shutters	\$19,293	79	234	2007	NO >\$200/sp
1	Walton	Walton Vo Tech	Bldg 33	2003	Shutters	\$44,285	119	234	2007	NO >\$200/sp

188	\$29,742,732	76,475
Total #projects	Total \$	Total Spaces Gained.